

April 9, 2018

2018 Water Main Improvements Update

Week of 4/2 - Recap

Crews completed the installation of the water services on Arthur Avenue. Chlorination testing for the new main on Tuttle is in progress.

Week of 4/9 – Tentative Schedule

Beginning Monday, April 9th the crew will begin to transfer the water services on Tuttle Avenue beginning at Burlington and working their way north towards Chicago Avenue. We anticipate transferring 8 – 10 water services each day. Between April 9th and April 13th, it is anticipated that crews will finish transferring water service lines for 45 homes on Tuttle Avenue between Burlington Avenue and Norfolk Avenue.

After your water service line has been transferred, it is recommended you flush various plumbing fixtures in your home beginning with the lowest faucet in your home (typically in your basement). After running cold water through the lowest faucet, make your way up to your highest fixture. If you feel the water pressure at any of your plumbing fixtures is not normal, it is suggested you remove the aerators or screens and ensure there is no grit covering the opening and impacting the pressure.

Your cooperation during construction is greatly appreciated. Typical construction work hours will be 7:00am to 5:00pm on Monday through Friday. Saturday work may be approved on a case by case basis by the Village depending on weather and progress. We will notify the bus company and the trash company of our active construction zones and we will coordinate with them to get your trash picked up on Tuesdays. We need dry weather conditions for our schedule to be met. Rainy days will likely push the schedule back.

If you have any questions please contact our on-site engineer Bill Sprague at 224-315-0201 or you can call Public Works at 630-286-4750 between the hours of 7:00am to 3:30pm. After hours, please call 911 in the event of any emergencies. Thank you for your cooperation and understanding.