

**Week of 4/23**

Contractor completed several storm sewer installations and repairs and replaced broken culverts on Tuttle Avenue and Arthur Avenue.

**Week of 4/30**

- On Monday, April 30<sup>th</sup>, the contractor resumed culvert replacement work with the remaining replacements expected to be completed by Tuesday afternoon. The water main connection at Chicago Avenue and Arthur Avenue has been completed.
- On Tuesday, May 1<sup>st</sup>, the water main connection at Chicago Avenue and Tuttle Avenue will take place. Water to certain homes will be shut off as a result of the work. Residents impacted by the shut offs will be notified. During the water main connection work, Chicago Avenue will be reduced to one-way traffic. Flaggers will be utilized to keep the vehicles moving safely in both direction. After this connection is made, the contractor will begin preparations to pour concrete at both connection sites.

**On Tuesday May 1<sup>st</sup>, east bound traffic for Chicago Avenue will be closed between Richmond Avenue and Oxford Avenue beginning at 1:00 PM. A detour will be set up through Naperville Road during that time. East bound traffic for this section of road will reopen at 3:00 PM, Wednesday May 2<sup>nd</sup>.**

**Additionally, Village staff will be making a required concrete patch further east on Chicago Avenue. Therefore, on Tuesday May 1<sup>st</sup>, east bound traffic for Chicago Avenue will be closed between Prospect Avenue and Golf Avenue beginning at 1:00 PM. A detour will be set up directing drivers to head south on Prospect Avenue, east on Juliet Court and north to Golf Avenue during that time. East bound traffic for this section of road will reopen at 3:00 PM, Wednesday May 2<sup>nd</sup>.**

**The westbound traffic on Chicago Avenue will be unaffected during this period.**

**Detours are being setup to allow the newly poured concrete to cure.**

- Beginning Thursday, May 3<sup>rd</sup> the contractor will begin to “dress up” the disturbed parkways on Tuttle and Arthur including leveling them and leaving them six inches below grade for future topsoil and sod. They will begin adjusting new concrete structures to match surrounding areas as well.

**Future Items:**

- The contractor still needs to excavate the water main trenches in the roadways on Arthur Avenue and Tuttle Avenue and patch them. This will be the last operation in this Contract Work and it must be completed prior to June 1<sup>st</sup>.
- For those of you with lawn sprinkler damage, JLR Lawn Sprinklers will be begin soon to complete those repairs. They will reach out and contact impacted residents when doing the repairs.

Your cooperation during construction is greatly appreciated. Typical construction work hours will be 7:00am to 5:00pm on Monday through Friday. Saturday work may be approved on a case by case basis by the Village depending on weather and progress. We will notify the bus company and the trash company of our active construction zones and we will coordinate with them to get your trash picked up on Tuesdays. We need dry weather conditions for our schedule to be met. Rainy days will likely push the schedule back.

If you have any questions please contact me at 224-315-0201 or you can call Public Works at 630-286-4750 between the hours of 7:00am to 3:30pm. After hours, please call 911 in the event of any emergencies.

Thank you for your cooperation and understanding.

Bill Sprague  
On-Site Engineer