

May 10, 2018

2018 Water Main Replacement Program/Road Improvement Program

Week of 5/7

- The Contractor completed the water main and associated storm sewer work on Norfolk, Tuttle and Arthur.
- On Monday, May 7th the Village Board authorized a resolution awarding the construction contract for the 2018 Road Improvement Program to Brother's Asphalt, Inc. of Addison, Illinois.

Week of 5/14

- On Monday, May 14th, the contractor will begin asphalt patching for the water main trenches on Arthur and Tuttle, from Chicago, south to Burlington.
- On Tuesday, May 15th, the contractor will complete asphalt patching of areas along Arthur, Tuttle and Norfolk. Once the asphalt patching is finished, 2018's Water Main Replacement Program will be complete.
- A pre-construction meeting will be taking place to discuss the schedule for the Road Improvement Program. A separate update will be provided once a schedule is in place. Notices to impacted residents will be sent as soon as that schedule has been established.
- For those of you with lawn sprinkler damage, JLR Lawn Sprinklers has started their repairs. They have been instructed to contact you when you will be impacted.

Your cooperation during construction is greatly appreciated. Typical construction work hours will be 7:00am to 5:00pm on Monday through Friday. Saturday work may be approved on a case by case basis by the Village depending on weather and progress. We will notify the bus company and the trash company of our active construction zones and we will coordinate with them to get your trash picked up on Tuesdays. We need dry weather conditions for our schedule to be met. Rainy days will likely push the schedule back.

If you have any questions please contact me at 224-315-0201 or you can call Public Works at 630-286-4750 between the hours of 7:00am to 3:30pm. After hours, please call 911 in the event of any emergencies.

Thank you for your cooperation and understanding.

Bill Sprague
On-Site Engineer