

August 22, 2018

2018 Road Improvement Program

Weeks of 8/22 – 8/31- Norfolk Avenue

- On Wednesday, August 22, 2018, the road construction began on Norfolk from Oxford to west of Hiawatha. They started at 7:00 am by grinding the road edge for the new concrete shoulder on Norfolk at Oxford going west towards Tuttle continuing to Hiawatha.
- They expect that in the early afternoon they should be past Hiawatha and then switch over to the south side of Norfolk and begin to go east, back towards Oxford.
- Affected residents with driveways along Norfolk were asked to have their cars out of the driveway and parked on adjacent streets by 7:00 am on Wednesday, August 22nd.
- **Do not park along Norfolk because construction will be occurring on both sides of the street simultaneously during this 14-day period.**
- **During this time, the affected residents with driveways along Norfolk between Oxford to west of Hiawatha will not have access to their driveway for a period of 14 days or so. We do not anticipate re-opening the driveways in this phase until Friday, August 31st at the earliest.**
- The Village has requested Norfolk be a one- way street west-bound-only between Gilbert Avenue and Wilmette Avenue during this construction period.
- A detour route will be set up **beginning on Thursday August 23rd** detouring normal eastbound traffic to Burlington. Road Closed signs will be posted along Norfolk to get residents to detour over to Burlington Road during construction. Please refrain from driving Norfolk eastbound during the construction period. The temporary one-way traffic control on Woodstock and Oxford will be removed on Thursday, August 22nd. Those two streets will be normal two-way traffic again on Thursday.
- Parking restrictions will be lifted on streets adjacent to the construction area along Norfolk. You need to have a Village vehicle sticker on cars parked on the adjacent streets. Dust control will be provided on Fridays.
- After the driveways are re-opened the crosswalks, sidewalks and curb radiuses in the eight intersections along Norfolk will be replaced as well. This work is expected to take up to two weeks to finish.

Your cooperation during construction is greatly appreciated. Typical construction work hours will be 7:00am to 5:00pm on Monday through Friday. Saturday work may be approved on a case by case basis by the Village depending on weather and progress. We will notify the schools and bus companies as well. We will notify the trash company of our active construction zones and we will coordinate with them to get your trash picked up on Tuesdays. We need dry weather conditions for our schedule to be met. Rainy days will likely push the schedule back.

If you have any questions, then please contact me at 224-315-0201 or you can call Public Works at 630-286-4750 between the hours of 7:00 AM to 3:30 PM. After hours, please call 911 in the event of any emergencies.

Thank you for your cooperation and understanding.

Bill Sprague
On-Site Engineer