

2018 Water Main Improvements Update

Week of 3/19 - Recap

We received satisfactory chlorination test results this week and installed new water main on Arthur, between Burlington and Norfolk. As a result we began transferring each home's water service line to the new water main. We transferred service lines for the majority of homes on this block this week and will be completing the rest on Monday, March 26th. We are now chlorination testing the new water main on Arthur between Norfolk and Chicago. We expect to receive the results on Wednesday, March 28th.

Week of 3/26 - Tentative Schedule

On Monday, March 26th we will make the water main connection at Indian and Norfolk. Norfolk will be closed at Indian Dr. Monday morning. Some residents on Indian will have their water shutoff as a result. A notice will be given to those residents on Friday, March 23rd. That work is expected to be completed by 12:00 PM. After this work is completed, the crew will go back to complete the water service transfers on Arthur.

On Tuesday, March 27th at 7:00AM the crew will resume laying new water main on Tuttle, north of Burlington towards Norfolk. They should complete that water main work by Wednesday, March 28th. Residents' driveways on Arthur between Burlington to Norfolk will be closed while the new water main is constructed in front of their houses. A notice will be provided to the impacted residents on Monday, March 26th.

Finally, upon receipt of satisfactory chlorination test results for the northern section of water main on Arthur, we will resume transferring the water services on Arthur from Norfolk to Chicago. Again a notice will be posted on the doors of those residents alerting them of the impact on Wednesday March 28th. It is expected that those transfers will take up to five days to complete.

Your cooperation during construction is greatly appreciated. Typical construction work hours will be 7:00AM to 5:00PM on Monday through Friday. Saturday work may be approved on a case by case basis by the Village depending on weather and progress. We will notify the bus company and the trash company of our active construction zones and we will coordinate with them to get your trash picked up on Tuesdays. We need dry weather conditions for our schedule to be met. Rainy days will likely push the schedule back.

I will be out of town the week of 3/26. Brad Bahn will be in my place and available to answer any questions you may have. He can be reached at 224-275-0030. As always you can call Public Works at 630-286-4750 between 7:00 AM to 3:30 PM. After hours please call 911 in the event of any emergencies.

Thank you for your cooperation.

Bill Sprague
On-Site Engineer