

June 8, 2018

2018 Road Improvement Program

Week of 6/11

- Monday, June 11th through Friday, June 15th the contractor will be constructing storm sewer along Norfolk, Arthur, Tuttle and Oxford.
- On Monday, 6/11 and Tuesday 6/12, they will be working in the intersection of Tuttle and Norfolk. Tuesday afternoon they will do minor storm sewer work on Tuttle between Burlington to Chicago.
- Wednesday morning, 6/13 they will finish up the work along Tuttle and move over to Arthur between Burlington and Chicago to do more minor storm sewer work.
- On Thursday, 6/14 it is expected that they will begin the storm sewer work on Oxford between Burlington and Chicago. There are several days of new storm sewer and culvert work to be done on Oxford. That will finish out the work week.

Week of 6/18

- We anticipate the contractor will have a day or two worth of storm work to do still along Oxford to start the week.
- After that work is complete, the contractor will move over to Woodstock between Burlington and Chicago for the rest of the week.
- Tentatively on Wednesday, June 20th we expect the closing of the driveways along one side of Tuttle and Arthur will begin. They will start by closing the east side of Tuttle and the west side of Arthur both from Burlington to Chicago. They will be grinding out the road edge for the new concrete shoulder. The contractor will pour the concrete shoulder before the end of the week and begin to pour the replacement concrete driveway aprons as well. A separate notice will be provided to affected residents early next week.

Road Closed signs will be set up to minimize through traffic and encourage residents to use other streets while the storm sewer is ongoing. Typically, you cannot drive through our ongoing construction operations. You should drive away from our operations and go around the block.

Please note: the work day begins at 7:00am and can go as late as 7:00PM, Monday through Friday.

Your cooperation during construction is greatly appreciated. Parking restrictions will be lifted during construction by the Police to allow residents to park near their homes overnight. We will notify the trash company of our active construction zones and we will coordinate with them to get your trash picked up on Tuesdays. We need dry weather conditions for our schedule to be met. Rainy days will likely push the schedule back.

Residents interested in updates via email should email pnickell@clarendonhills.us and state they would like to be added to the SSA31 contact list. Please note the 2018 Road Improvement Program - SSA31 web page has been setup at www.clarendonhills.us/SSA31.

If you have any questions please contact me at 224-315-0201 or you can call Public Works at 630-286-4750 between the hours of 7:00am to 3:30pm. After hours, please call 911 in the event of any emergencies.

Have a good weekend.

Bill Sprague
On-Site Engineer