

2018 Street Program Improvements

October 12, 2018

Friday 10/12

The new road paving work was completed on all streets. New pavement stripping is scheduled to be completed by the end of next week.

Landscaping work was suspended this week due to the recent heavy wet weather preventing them from getting topsoil or sod delivered to the project. The short-term weather forecast is predicting dry weather for most of next week which is very encouraging. The contractor feels they have about 5 days left to finish up the landscaping work on the project.

To those of you that have observed your parkway was skipped during recent landscaping efforts, it is because more grading or debris removal is needed prior to the placement of topsoil. In some cases, there are downspout or sump pump drain pipes needing to be repaired, uncovered or extended to the ditch line. In some areas we have painted or staked a ditch to be re-graded because it does not flow properly. We have not forgotten you, it is just they need to remobilize the appropriate excavating equipment to complete the necessary work prior to placing topsoil and sod. Many of the storm structures have been cleaned out and the filter baskets removed, but there are more of those yet to be done. The same is true of the driveway culverts. This should all get completed next week.

We have prepared a punch list for the project which will be worked on by the various contractors next week as well. Barricades and construction sign removal will also be occurring. Underground sprinkler damage repairs are almost completed. If you have such damage and have not been contacted for its repair, then please contact us now. The project completion date is October 26th.

If you have any ongoing concerns or questions, please contact our on-site engineer Bill Sprague at 224-315-0201 or you can call Clarendon Hills Public Works at 630-286-4750 between the hours of 7:00am to 3:30pm. After hours, please call 911 in the event of any emergencies.