

May 17, 2019

*\* Please be advised that the following schedules may change due to weather or other unforeseen circumstances.*

### **2019 Water Main Replacement Program**

The construction of new water main and water services has begun and will continue through June 2019. The streets impacted by our work are as follows:

- The intersection of Park Avenue and Eastern Avenue
- The intersection of Holmes Avenue, Harris Avenue, and Eastern Avenue
- Walker Avenue from Park Avenue south to 55<sup>th</sup> Street.
- Prospect Avenue from Park Avenue south to 55<sup>th</sup> Street.
- Harris Avenue from Walker Avenue east to Prospect Avenue.

#### **Week of 5/20:**

- We have completed all water main work on S. Prospect.
- On Saturday, May 18<sup>th</sup> they will be installing new water services along Walker from Ridge south to Harris. This work is for the homes across from Walker School. We will start at 8:00am in accordance with the Village ordinances.
- On Monday, May 20<sup>th</sup> they will make the water main connection in the intersection of Ruby and Walker. In the afternoon if time permits they will install two water services on Walker Avenue.
- On Tuesday, May 21<sup>st</sup> they will resume installing new water services on Walker Avenue between Hudson going north towards Harris.
- On Wednesday, May 22<sup>nd</sup> they will make the two water main connection in the intersection of Hudson and Walker.
- On Thursday and Friday, they will continue to install water services along Walker from Hudson north to Park.
- REMINDER: Tuesday's garbage pickup will start at 6 AM in the construction area. Please get your cans out prior to then.

Due to the planned construction this year on Walker Avenue and Prospect Avenue, a detour route has been developed from Park Avenue to 55<sup>th</sup> Street. This detour route is to be used by vehicle traffic during this entire construction season from Park Avenue, south to Eastern Avenue, then south on Holmes Avenue to 55<sup>th</sup> Street. The same detour route was identified for northbound traffic into downtown and the Metra Station. We encourage all residents to use Holmes and Eastern to stay out of the active construction areas. Local road closures will be in place during construction along the streets we are working on each work day from 7:00 AM to 5:00 PM.

A separate and different contract, the 2019 Road Improvement Program, will construct the new streets, driveway aprons and parkway restoration along these same streets and others, but the Road Program is not to begin until mid-June.

**Your cooperation during construction is greatly appreciated. Typical construction work hours will be 7:00 AM to 5:00 PM on Monday through Friday. Saturday work may be approved on a case by case basis by the Village depending on weather and progress. We will notify the bus company and**

**the trash company of our active construction zones and we will coordinate with them to get your trash picked up on Tuesdays. We need dry weather conditions for our schedule to be met. Rainy days will likely push the schedule back.**

Residents interested in updates via email should email [pnickell@clarendonhills.us](mailto:pnickell@clarendonhills.us) and state they would like to be added to the contact list. Please note the 2019 Road Improvement Program and Water Main Replacement Program web page has been setup at [www.clarendonhills.us/SSA2019](http://www.clarendonhills.us/SSA2019).

If you have any questions, then please contact our on-site engineer Bill Sprague at 224-315-0201 or you can call Public Works at 630-286-4750 between the hours of 7:00 AM to 3:30 PM. After hours, please call 911 in the event of any emergencies.

Thank you for your cooperation and understanding.



Brendan McLaughlin,  
Public Works Director

